EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Roads & Drains at Left Hand Side of Government School (Chandeappa Layout) Doddakalli Ward: 06
2	Amount of Work Portion	4552039=00
3	Estimated Cost	49.00 Lakhs
4	Name of contractor	V. Chandeappa
5	Agreement No.	23
6	No. and date under which work order issued	23/ 30-4-2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	02-9-2016
9	Date of receipt of application in the sub division office	02-9-2016
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	80 %
13	Work carried out during 2nd extension	-
14	Time now applied for	26 Days
15	Date of recommending time limit applied for	02-9-2016
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	Work Delay Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Work Delay Due to work Spot Problems
22	Remarks of the EE with the daily rate of penalty proposed	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division

Penalty to be levied for delayed period

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Chief Engineer
Yelahanka Zone, Bangalore-92